

I-85 Sanitary Sewer System Improvements – CP 1

Monthly Meeting Update

- Work Completed in the last 30 days:
 - o Completed roof & gutter installation at valve/electrical building.
 - o Set liquid odor control tanks & installed underground piping.
 - o Installed jib cranes.
 - o Installed monorail frame at JP.
 - o Dun-Right completed interior painting at the valve/electrical building.
 - o Electricians worked on ductbanks and in/under work at JP.
 - o Wilkerson has all but completed the combined force main, and made significant progress on the JP gravity line and water line.
- Work Planned for the next 30 days:
 - o Complete downspout installation at valve/electrical building.
 - o Pour pipe supports in valve/electrical building
 - o Paint monorail at JP.
 - o Set odor control equipment & appurtenances.
 - o Begin HVAC installation at valve/electrical building.
 - o Final block cleaning at valve/electrical building.
 - o Continue electrical in & under and ductbanks at JP.
 - o Form and pour generator pads.
 - o Begin work on the stone paving on the S, E, and W sides of the JP building.
 - o Wilkerson will complete the combined force main, the JP gravity sewer and water lines, and start on the JP forcemain.
- Schedule Updates/Changes: The Wilkerson work is currently the critical path of the project. Recall that Wilkerson is still planning to complete their work by 12/31/26.
- Coordination Items: Please advise if the dismantling joints in the valve/electrical room are to be painted.
- Important Delivery Dates:
- Critical Shop Drawings/RFI's:
- Copy of Construction Schedule: Updated schedule was sent separately.