

# JF Wilkerson Planned Work Schedule

Week of 03/30/2026 and Week of 04/06/2026.

## **Planned Work**

- Week of 3/30/2026
  - o Crew 1- Will continue potholing existing utilities along East Middleton Dr. as necessary and continue running the 16" FM from East Middleton Lift Station toward East Lyon Station Rd.
  - o Crew 2- Will start back on 03/31, and continue laying the 24" combined FM and pothole existing utilities on W. Middleton Dr.
- Week of 4/6/2026
  - o Crew 1- Will continue laying 16" FM down East Middleton Dr. toward E. Lyon Station Rd.
  - o Crew 2- Will continue laying the 24" combined FM and pothole existing utilities on W. Middleton Dr.

## **Anticipated Changes in Traffic Patterns**

- Week of 3/30/2026
  - o Crew 1- At East Middleton Dr. will flag residential traffic and coordinate driveway crossings as necessary to allow equipment to work and move materials.
  - o Crew 2- At West Middleton Dr. will flag residential traffic and coordinate potholing and driveway crossings as necessary to allow equipment to work and move materials.
- Week of 4/6/2026
  - o Crew 1- At East Middleton Dr. will continue flagging traffic and coordinate driveway crossing impacts with property owners.
  - o Crew 2- At West Middleton Dr. will continue flagging traffic and coordinate potholing and driveway crossing impacts with property owners.

## **Planned Service Impacts**

- Week of 3/30/2026
  - o Crew 1- Plans to perform driveway crossings on East Middleton Dr.
  - o Crew 2- Plans to pothole existing utilities on West Middleton Dr. and possibly perform driveway crossings.
- Week of 4/6/2026
  - o Crew 1- Plans to perform driveway crossings on East Middleton Dr.
  - o Crew 2- Plans to pothole existing utilities on West Middleton Dr. and perform driveway crossings.

**NOTE:** HAREN & JF WILKERSON WILL NOT BE WORKING GOOD FRIDAY 04/03/2026.